



AGRALITE > AMI Deployment

As Of: 02-21-20

Collectors & Routers Installed

AG01-Donnelly

43 of 43 Routers

AG02-Clinton

45 of 45 Routers

AG03-Moyer

46 of 46 Routers

AG04-Gilchrist

44 of 44 Routers

AG05-Kildare

39 of 39 Routers

AG06-Hancock

40 of 40 Routers

Meter Changeouts

Single-Phase: 3,975 of 4,515 meters

Multi-Phase: 613 of 815 meters

- > 1-ph Meter Changes Completed
- > Crews Changing Meters
- > Township Converted to AMI

